



Installer Work Order

HGC-DEMO-0148

INSTALLER COPY · NO PRICING

CUSTOMER

Sample Project

1422 Lakeshore Dr, San Jose, CA 95126
(408) 555-0148

INSTALL

Install window: Tuesday, 8:00 AM – 1:00 PM
Specialist: Install Crew Lead

EQUIPMENT TO INSTALL

QTY

Synthetic Turf — Emerald-92 (840 sq ft)

Premium landscape blend, 1.9" pile height

1

Class II Road Base

14 tons, compacted to 90%

1

Bender Board Edging

120 linear ft, black composite

1

Antimicrobial Infill

Zeolite Max — odor control for pets

1

Weed Barrier Fabric

900 sq ft, commercial grade

1

SITE NOTES

Backyard install. Gated side access ~36" — confirm material cart clearance. Dog run on south side, antimicrobial infill required. Verify drainage tie-in at NW corner before laying base.

Pricing & financing are intentionally omitted on the **installer copy** — the customer's signed copy carries the full pricing.